

ACIS Verification Summary Report

Specification:	ACIS Contract End Item Specification
Requirement Number/Title:	3.3.3.1.1.1 Harnesses (VRSD 3.3.3.1.1.1-2)
Requirement Statement: Electrical wiring harness assemblies shall be installed per MSFC-SPEC-494.	
Verification Method:	Inspection
Procedure Number:	
Configuration:	
Cycle Time:	
Verification Discussion/Results:	
<p>ACIS wiring harness assemblies have been installed per MSFC-SPEC-494 with the exception of Continuity, Insulation Resistance (IR), and Dielectric Withstanding Voltage (DWV) after installation. Waiver request 36-010 has been submitted to MSFC on 7/16/96 but MIT has not received a response. The ends of the wiring harness assemblies are not accessible for test after installation. Wiring harness assemblies were inspected during and after fabrication, and during and after installation. Assembly documentation has been reviewed to confirm that the required procedures were followed</p>	

Brian Klatt
 ACIS Cognizant Engineer

5/13/97
 Date